**ਦਫ਼ਤਰ ਉਪ ਮੰਡਲ ਇੰਜੀਨੀਅਰ, ਉਸਾਰੀ ਉਪ ਮੰਡਲ ਨੰ: 2, ਲੋਕ ਨਿਰਮਾਣ ਵਿਭਾਗ,**
ਭਵਨ ਤੇ ਮਾਰਗ ਸ਼ਾਖਾ, ਜ਼ਿਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਕੰਪਲੈਕਸ, ਬਲਾਕ:ਚਨਾਬ-ਜੇਹਲਮ, ਚੌਥੀ ਮੰਜ਼ਿਲ, ਮੋਗਾ।

ਵੱਲ,

Principal,
Akal Academy ,
Kaleke , Distt. Moga.

ਨੰਬਰ: 52 ਮਿਤੀ: 26.4.2022

ਵਿਸ਼ਾ:- ਇਮਾਰਤ ਸੁਰੱਖਿਅਤ ਹੋਣ ਸਬੰਧੀ ਸਰਟੀਫਿਕੇਟ ਬਾਬਤ ਸਾਲ 2022-2023
ਹਵਾਲਾ:- ਆਪ ਦਾ ਪੱਤਰ ਨੰਬਰ **AAKK/22** ਮਿਤੀ 08.04.2022

ਉਪਰੋਕਤ ਬਿਲਡਿੰਗ ਦਾ ਨਿਰੀਖਣ ਸਬੰਧਤ ਜੂਨੀਅਰ ਇੰਜੀਨੀਅਰ ਵੱਲੋਂ ਕੀਤਾ ਗਿਆ ਅਤੇ ਇਹ ਬਿਲਡਿੰਗ 2022-23 ਲਈ ਸੁਰੱਖਿਅਤ ਪਾਈ ਗਈ ਹੈ। ਅੱਗੇ ਤੋਂ ਹੇਠ ਲਿਖੀਆਂ ਹਦਾਇਤਾਂ ਵੱਲ ਵਿਸ਼ੇਸ਼ ਧਿਆਨ ਦਿੱਤਾ ਜਾਵੇ:-

1. ਬਿਲਡਿੰਗ ਦੇ ਆਲੇ-ਦੁਆਲੇ ਅਤੇ ਛੱਤਾਂ ਉਪਰ ਪਾਣੀ ਨਾ ਖੜ੍ਹਾ ਹੋਣ ਦਿੱਤਾ ਜਾਵੇ।
2. ਜੇਕਰ ਇਮਾਰਤ ਵਿੱਚ ਕਿਸੇ ਕਿਸਮ ਦੀ ਤਰੇੜ ਆ ਜਾਂਦੀ ਹੈ ਤਾਂ ਉਸ ਜਗ੍ਹਾ ਨੂੰ ਤੁਰੰਤ ਖਾਲੀ ਕੀਤਾ ਜਾਵੇ ਅਤੇ ਉਸ ਦੀ ਰਿਪੇਅਰ ਤੁਰੰਤ ਕਰਵਾਈ ਜਾਵੇ।
3. ਕਿਸੇ ਕਿਸਮ ਦੀ ਉਸਾਰੀ ਵਿੱਚ ਵਰਤੇ ਗਏ ਮਟੀਰੀਅਲ ਦੀ ਜ਼ੁੰਮੇਵਾਰੀ ਸਬੰਧਤ ਸਕੂਲ ਦੀ ਹੋਵੇਗੀ, ਆਪ ਵੱਲੋਂ ਨੱਥੀ ਕੀਤੇ ਨਕਸ਼ੇ ਤੋਂ ਇਲਾਵਾ ਜੇਕਰ ਆਪ ਵੱਲੋਂ ਵਾਧੂ ਉਸਾਰੀ ਕਰਨ ਹੋਵੇ ਤਾਂ ਉਸ ਦੀ ਮੰਨਜ਼ੂਰੀ ਇਸ ਮਹਿਕਮੇ ਤੋਂ ਲਈ ਜਾਵੇ।
4. ਡਾਇਰੈਕਟਰ ਜਰਨਲ ਸਕੂਲ ਸਿੱਖਿਆ ਵਿਭਾਗ ਪੰਜਾਬ ਅਤੇ ਸਟੇਟ ਪ੍ਰੋਜੈਕਟ ਸਰਵ ਸਿੱਖਿਆ ਅਭਿਆਨ ਦੇ ਪੱਤਰ ਨੰਬਰ 75444 ਮਿਤੀ 06.11.2009 ਮੁਤਾਬਿਕ ਸਕੂਲ ਵਿੱਚ ਅੱਗ ਬੁਝਾਉਣ ਵਾਲੇ ਯੰਤਰ ਚਾਲੂ ਹਾਲਤ ਵਿੱਚ ਰੱਖੇ ਜਾਣ, ਕਿਸੇ ਵੀ ਅਣਸੁਖਾਵੀ ਦੁਰਘਟਨਾ ਦੀ ਸਾਰੀ ਜ਼ਿੰਮੇਵਾਰੀ ਸਬੰਧਤ ਸਕੂਲ ਦੀ ਹੋਵੇਗੀ।
5. ਅਗਲੇ ਸਾਲ 2023-24 ਦੀ ਇੰਸਪੈਕਸ਼ਨ ਕਰਾਉਣੀ ਯਕੀਨੀ ਬਣਾਈ ਜਾਵੇ।

ਨੱਥੀ: ਸਰਟੀਫਿਕੇਟ।

ਉਪ ਮੰਡਲ ਇੰਜੀਨੀਅਰ,
ਉਸਾਰੀ ਉਪ ਮੰਡਲ ਨੰ: 2, ਭ ਤੇ ਮ ਸ਼ਾਖਾ,
ਮੋਗਾ।

PROFORMA FOR SAFETY OF SCHOOL BUILDING
PART-I
(To be filled by the Head of School / Institute )

1) Name of the School AKAL ACADEMY KALEKE
2) Location . VILL. KALEKE TEH. BAGHAPURANA DISTT MOGA
3) Plot Area. 203998 . 96 (4 ACR. 5.5. KANAL).
4) Plinth Area. 11826 STAM (3 STARY + 5985 SinG
5) Number of storey's 3STORY + 2STORY.
6) Year of construction of Building NOV. 2007 To 2011.
7) If the building has been constructed under the Supervision of the qualified Engineer, the following details may be given:-
   a) Name of the Engineer with Qualification. HARJINDER SINGH. Quali.-DIPLOMA CIVIL ENG.
   b) Address of Engineer. V.P.O DHAL-KE TEH&DIST MOGA.
   c) Set of structural drawing used in the construction, Available. :
   d) Name & address of Architect with qualification : 3D. STUDIO AD LUDHIANA
8) Whether the building has been constructed for the Purpose school. : Yes / No
   Residential purpose and converted for use as a school : Yes / No
9) Material used for Roof.
   a) R.C.C slab/ R.B.C Slabs : Yes / No
   b) R.S. Joist&Battens. : Yes / No
   c) Wooden Joist & Battens : Yes / No.
10) Material used for walls .
   a) Mud Mortar. : Yes / No
   b) Cement Mortar. : Yes / No
   c) Lime Mortar. : Yes/ No
11) Flooring .
   a) Conglomerate : Yes / No
   b) Terrazzo. : Yes / No
   c) Brick Paving : Yes / No
12) A detailed drawing indicating dimension of Room Alongwith size and location of doors and windows (attached).
13) For Fire Safety .
   a) Weather the width of the staircase is 1.5 Mtr . : Yes / No
   b) Weather portable fire exiting. : Yes / No
   c) Weather School building is free from inflammable & toxic material : Yes /No
   d) Weather Cooking of food is done at a safe place : Yes / No
   e) Weather any thatch of combustible material as been Used. : Yes / No

Principal
Akal Academy
VPO Kaleke
Teh. Bagha Purana (Moga)

Scanned by CamScanner

14) Requirement for fire Protection Arrangements under NBC Part –IV
(For Building height Less than 15metre)

| | | |
|---|---|---|
| a) Weather house Real provided. | : | Yes / No |
| b) Weather down corner provided. | : | Yes / No |
| c) Weather automatic sprinkler provided. | : | Yes / No |
| d) Weather underground static water storage tank of Capacity 50,000Ltr.(It converted are excess 1600sqm) | : | Yes / No |
| e) Weather over head tank of capacity 10,000 Ltr. Exists.(in case of house real) 20,000 Ltr. | : | Yes/ No |
| f) Weather one electric and one diesel pump of 3 kg/ cum Pressure of capacity 1620 LPM.One electric pump of Capacity 180LPM exist near underground static tank. | : | Yes/No |
| g) Weather a pump 3 Kg /cum preasur& 450/500 LPM Exist near over head tank. | : | Yes/ No |

Principal
Akal Academy
VPO K...
Teh. Bagha Purana (Moga)

School stamp

PART –II
(To be filled by the S.D.E for PWD (B&R) Department )

a) I have visited the above mentioned school on date 26/04/2022 And have been visually inspected it from all angles of safety and fined it fit for normal used as school buildings.

b) In case and addition / alteration of expansion and modifications to this building is to be carried out the same be carried out under the supervision of a qualification Engineer and this certificate may be re-obtained after the completion from the undersigned.

c) In case the building is affected by food , or if there is settlement of walls/ foundation of sagging of roofs etc. immediate inspection of the undersigned by arranged to check the stability and safety of the building.

d) This building can be safety occupied for normal used upto (indicate upto which it can be used ) 26/04/2022 upto 31/03/2023 (for session 2022-23)

Scanned by CamScanner

Sub Divisional Engineer
Construction Sub Division No. 2
PWD B & R Br. Moga